



ID	Task Name	Duration	Start	Finish	Predecess	Units	Production Rate/Day	DBE	Tra'nees
1	Bid Project	0 days	Fri 6/16/23	Fri 6/16/23					
2	Award Contract	0 days	Fri 7/28/23	Fri 7/28/23					
3	Pre-Con Meeting	0 days	Thu 8/10/23	Thu 8/10/23					
4	10/31/25 + 10WD's	583 days	Thu 8/10/23	Fri 11/14/25					
5	Electrical Submittals	297 days	Thu 8/10/23	Thu 10/10/24				X	
6	NSW Plan Submittal	1 day	Fri 4/12/24	Fri 4/12/24					
7	NSW Plan Review	21 days	Mon 4/15/24	Mon 5/13/24					
8	Pre Stage	4 days	Tue 5/14/24	Fri 5/17/24					
9	Remove Concrete Barrier Median	2 days	Tue 5/14/24	Wed 5/15/24		SF	650		
10	Install Temp Pavement	2 days	Thu 5/16/24	Fri 5/17/24		TON	400		
11	Stage #1	56 days	Mon 5/20/24	Mon 8/5/24					
12	Stump Removal/Pruning	1 day	Mon 5/20/24	Mon 5/20/24		EA	5		
13	Install Erosion Control	5 days	Tue 5/21/24	Mon 5/27/24		EA	1		
14	Install Temp Signals/Lighting	30 days	Tue 5/28/24	Mon 7/8/24		EA	1	X	
15	Remove Existing Signals	20 days	Tue 7/9/24	Mon 8/5/24		EA	1	X	
16	Traffic Control	2 days	Tue 7/9/24	Wed 7/10/24		EA	1		
17	Remove Corner Islands	2 days	Thu 7/11/24	Fri 7/12/24		SF	650		
18	Install Temp Pavement	2 days	Mon 7/15/24	Tue 7/16/24		TON	400		
19	Stage #2A	77 days	Wed 7/17/24	Thu 10/31/24					
20	Traffic Control	2 days	Wed 7/17/24	Thu 7/18/24		EA	1		
21	Pavement, Curb/Gutter, Sidewalk & Paved Shoulder Removal	7 days	Fri 7/19/24	Mon 7/29/24		SY	300		
22	Underground	10 days	Tue 7/30/24	Mon 8/12/24		FT	200		
23	Earth Excavation	10 days	Tue 8/13/24	Mon 8/26/24		CY	200		
24	Aggregate Subbase	9 days	Tue 8/27/24	Fri 9/3/24		SY	400		
25	PCC Base Course/Widening	10 days	Mon 9/9/24	Fri 9/20/24		SY	225		X
26	Curb & Gutter	7 days	Mon 9/23/24	Tue 10/1/24		FT	180		X
27	Sidewalk	5 days	Wed 10/2/24	Tue 10/8/24		SF	400		X
28	HMA	2 days	Wed 10/9/24	Thu 10/10/24		TON	400		
29	Electric Work	5 days	Fri 10/11/24	Thu 10/17/24		EA	1	X	
30	Landscaping	10 days	Fri 10/18/24	Thu 10/31/24		EA	1		
31	Stage #2B	13 days	Fri 11/1/24	Tue 11/19/24					
32	Traffic Control	1 day	Fri 11/1/24	Fri 11/1/24		EA	1		
33	Install New Pavement at Islands	10 days	Mon 11/4/24	Fri 11/15/24		SY	250		
34	Install Temp Pavement	2 days	Mon 11/18/24	Tue 11/19/24		TON	400		X
35	Stage #3A	12 days	Wed 11/20/24	Thu 12/5/24					
36	Adjust Traffic Signals	4 days	Wed 11/20/24	Mon 11/25/24		EA	1	X	
37	Traffic Control	2 days	Tue 11/26/24	Wed 11/27/24		EA	1		
38	Pavement & Median Removal	4 days	Thu 11/28/24	Tue 12/3/24		SY	400		
39	Install Temp Pavement	2 days	Wed 12/4/24	Thu 12/5/24		TON	400		X
40	Stage #3B	32 days	Fri 12/6/24	Mon 1/20/25					
41	Adjust Traffic Signals	4 days	Fri 12/6/24	Wed 12/11/24		EA	1	X	
42	Traffic Control	1 day	Thu 12/12/24	Thu 12/12/24		EA	1		
43	Pavement Removal	12 days	Fri 12/13/24	Mon 12/30/24		SY	300		X
44	PCC Pavement	15 days	Tue 12/31/24	Mon 1/20/25		SY	250		X
45	Stage #3C	29 days	Tue 1/21/25	Fri 2/28/25					
46	Adjust Traffic Signals	4 days	Tue 1/21/25	Fri 1/24/25		EA	1	X	
47	Traffic Control	1 day	Mon 1/27/25	Mon 1/27/25		EA	1		
48	Pavement Removal	12 days	Tue 1/28/25	Wed 2/12/25		SY	300		X
49	PCC Pavement	12 days	Thu 2/13/25	Fri 2/28/25		SY	250		X
50	Stage #3D	65 days	Mon 3/3/25	Fri 5/30/25					
51	Adjust Traffic Signals	4 days	Mon 3/3/25	Thu 3/6/25		EA	1	X	
52	Traffic Control	1 day	Fri 3/7/25	Fri 3/7/25		EA	1		
53	Remove Temp Pavement	1 day	Mon 3/10/25	Mon 3/10/25		SY	300		
54	Earth Excavation	16 days	Tue 3/11/25	Tue 4/1/25		CY	200		
55	Aggregate Subgrade	5 days	Wed 4/2/25	Tue 4/8/25		SY	300		
56	PCC Base Course/Widening	12 days	Wed 4/9/25	Thu 4/24/25		SY	225		X
57	Curb & Gutter	9 days	Fri 4/25/25	Wed 5/7/25		FT	180		X
58	Aggregate Subbase	5 days	Thu 5/8/25	Wed 5/14/25		SY	380		
59	PCC Median Surface	12 days	Thu 5/15/25	Fri 5/30/25		SF	350		X
60	Stage #4	49 days	Mon 6/2/25	Thu 8/7/25					
61	Adjust Traffic Signals	4 days	Mon 6/2/25	Thu 6/5/25		EA	1	X	
62	Traffic Control	1 day	Fri 6/5/25	Fri 6/5/25		EA	1		
63	Remove Temp Pavement	2 days	Mon 6/9/25	Tue 6/10/25		SY	300		
64	Electric Work	13 days	Wed 6/11/25	Fri 6/27/25		EA	1	X	
65	Underground	8 days	Mon 6/30/25	Wed 7/9/25		FT	200		
66	Aggregate Subbase	5 days	Thu 7/10/25	Wed 7/16/25		SY	380		
67	Curb & Gutter	10 days	Thu 7/17/25	Wed 7/30/25		FT	190		X
68	Sidewalk & Island Surface	6 days	Thu 7/31/25	Thu 8/7/25		SF	400		X
69	Stage #5	62 days	Fri 8/8/25	Mon 11/3/25					
70	Remove Traffic Control	5 days	Fri 8/8/25	Thu 8/14/25		EA	1		
71	Install Permanent Traffic Signals	30 days	Fri 8/15/25	Thu 9/25/25		EA	1	X	
72	Remove Temp Signals	10 days	Fri 9/26/25	Thu 10/9/25		EA	1	X	
73	HMA Surface Removal	6 days	Fri 10/10/25	Fri 10/17/25		SY	5000		
74	Install LJS	4 days	Mon 10/20/25	Thu 10/23/25		FT	3500		
75	HMA	3 days	Fri 10/24/25	Tue 10/28/25		TON	800		
76	Pavement Markings	4 days	Wed 10/29/25	Mon 11/3/25		FT	3500		
77	Signage	2 days	Wed 10/29/25	Thu 10/30/25		EA	1		
78	Final Landscaping	3 days	Wed 10/29/25	Fri 10/31/25		EA	1		
79	Project Closeout 10 WD's	10 days	Mon 11/3/25	Fri 11/14/25					
80	Clean-up	5 days	Mon 11/3/25	Fri 11/7/25		EA	1		
81	Punchlist	5 days	Mon 11/10/25	Fri 11/14/25		EA	1		

[Signature] 4-12-24