

**STORM WATER COMMITTEE MINUTES
NOVEMBER 7, 2018**

The Storm Water Committee meeting was held on November 7, 2018 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:18 p.m.

PRESENT: Committee Members: Chairman Gary Petrusky, Vice Chair Dan Langshaw, Cheryl Hannan; **Council:** John Nickell, Paul Marnecheck, Dan Kasaris; **Administration:** Mayor Robert Stefanik, Law Director Thomas Kelly, City Engineer Mark Schmitzer, Service Director Nick Cinquepalmi, Wastewater Supt. Dave McNeeley; **Other:** Karl Trottnow, Matt Trottnow.

APPROVAL OF MINUTES

Moved by Mr. Langshaw, seconded by Mrs. Hannan to **approve the October 2, 2018 minutes**. Roll Call: Yeas: 3. Nays: 0. **Motion carried.**

UNFINISHED BUSINESS

1. **Storm Water/Infrastructure Maintenance Monthly Report**
A copy of the report is attached to these minutes.
2. **Maintenance Projects**
No update.
3. **Turnpike Mitigation**
Mr. Schmitzer said that the final plans are scheduled to be delivered to ODOT the week after Thanksgiving. He said that the sale of the project is slated for March for summer construction. This project is the stabilization of the drainage channel that runs from the Ohio Turnpike across our York Road ballfield driveway and over to York Road.

NEW BUSINESS

1. None.

ADJOURNMENT

Moved by Mr. Langshaw, seconded by Mrs. Hannan to **adjourn the November 7, 2018 meeting**. Yeas: 3. Nays: 0. **Motion carried. Meeting adjourned at 6:20 p.m.**

Street Department & Storm Water Monthly Report – October 2018

10/1/18-Mon.

Asphalt- 8250 State Rd- Grind and asphalt water dig.

Storm Water-Sinkhole at 9600 Tilby Rd -excavated 4' to the side of the boxed concrete culvert patched a crack with hydraulic cement & backfilled.

Landscaped – All catch basin repairs in South Hampton.

10/02/18-Tues.

Asphalt- North Akins-Grinding and asphalt strips.

Concrete-11000 Huntington Close – hammer and rip out a section of road.

Mowing- Guardrails.

10/03/18-Wed.

Asphalt- North Akins- Grinding laying asphalt strips.

Corkwood- Removed sidewalk rebuilt grade bricks in manhole formed and prepped for pouring concrete.

Mowing- Guardrails.

10/04/18-Thurs.

Asphalt -Heasley Field parking lot.

Catch Basins- Formed curb on street slab

Mowing-Guardrails

10/05/18-Fri.

Asphalt- Heasley field parking lot.

Concrete- poured street slab on Huntington Close.

10/08/18-Mon.

Asphalt- North Akins grinding asphalt strips.

Storm Water-Catch basins on Greenwood Ov.

10/09/18-Tue.

Asphalt-finished N. Akins.

Storm Water-Catch Basins on Greenwood Ov. And Bunker Ct.

10/10/18-Wed.

Asphalt-Joint Repair on Progress Parkway.

Storm Water-set up 5 basins for a Thursday morning pour.

10/11/18-Thur.

Asphalt-continue working on Progress Parkway.

Concrete-pour new concrete [the basins on Greenwood and Bunker also the sidewalk on Corkwood].

10/12/18-Fri.

Asphalt-finish joint repairs on Progress Parkway.

Storm Water-landscaping all recent basin & sidewalk repairs.

10/15/18-Mon.

Asphalt-grind out around the fuel pumps and fill with hot mix.

Storm Water-continue to work on our catch basin repairs in the Northeast Corner of the city.

10/16/18-Tue.

Asphalt-continue installing strips.

Storm Water-10620-10720 State Rd. install large rock in the ditch to stop the erosion also fixed the berm. In the afternoon returned to Northeast Corner basin repair.

10/17/18-Wed.

Asphalt-continue Installing strips.

Storm Water-reestablish ditch line at 14598 Gateway Dr. In the afternoon we returned to basin repairs.

10/18/18-Thur.

Asphalt-finish installing our strips in the morning, the same crew started Crack Sealing in the afternoon.

Storm Water-the crew needed to shore up some ditches on Cady Rd.

10/19/18-Fri.

Crack Sealing-our parking lot around the fuel pumps and Progress Parkway.

Storm Water-return to the N.E. corner to work on our catch basin repairs.

10/22/18-Mon.

Asphalt-Rt82 in the center of town, we will grind out and install a few strips.

Storm Water-continue basin repairs.

10/23/18-Tue.

Asphalt-continue working on Rt82.

Storm Water-continue our basin work in the NE. Corner.

Crack Sealing-Finish sealing Progress Parkway.

10/24/18-Wed.

Asphalt-continue working on Rt82.

Storm Water-basin work in the NE. Corner. [We will be pouring the new concrete tomorrow weather permitting].

10/25/18-Thur.

Asphalt-grind out a few more strips on Cady Rd. in the morning, [in the afternoon the same crew crack sealed].

Storm Water-finish setting up basins for a Friday pour.

Crack Sealing- Rt82-from Ridge to the Broadview line.

10/26/18-Fri.

Crack Sealing-finish Rt82 and Cady Rd.

Storm Water-pour four basins in the NE Corner, Also a section of sidewalk around our manhole at 9933 Royal Valley Dr.

10/29/18-Mon.

Asphalt-Abbey Rd. between turnpike and Albion Rd. grind out strips and install new asphalt.

Storm Water-start basin repairs on Dublin Dr.

10/30/18-Tues.

Asphalt-Abbey Rd. between Albion Rd and the turnpike grind out strips and install new asphalt.

Storm Water- Hammer and rip out catch basins on Dublin Rd.

12821 Drake Rd. - Install a 15" PVC pipe into a manhole.

10/31/18-Wed.

Crack Sealing-weather permitting finish N.Akins and Rt82, east of State Rd.

Storm Water-rebuild basins on Dublin Dr.

12821 Drake Rd.-continue working on the pipe job [we will finish today weather permitting].

