

## **STREETS COMMITTEE MINUTES OCTOBER 1, 2019**

The Streets Committee meeting was held on October 1, 2019 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:12 p.m.

**PRESENT: Committee Members:** Chair Cheryl Hannan, Vice Chair Larry Antoskiewicz, John Nickell; **Council:** Dan Langshaw, Paul Marnecheck, Dan Kasaris; **Administration:** Mayor Robert Stefanik, Law Director Thomas Kelly, Wastewater Supt. Mark Smith, Service Director Nick Cinquepalmi, City Engineer Mark Schmitzer; **Other:** Jessica Fenos, Vincent Weimer, Michael McDonald, Mike Vos.

### **APPROVAL OF MINUTES**

Moved by Mr. Nickell, seconded by Mr. Antoskiewicz to **approve the September 3, 2019 Streets Committee minutes.** Roll Call: Yeas: 3. Nays: 0. **Motion carried.**

### **UNFINISHED BUSINESS**

#### **1. North Royalton Alternative Transportation Study**

Regarding the State Road sidewalk improvement project, Mr. Schmitzer said that concrete has been poured for the sidewalk at the north end. He said that all of the storm sewers are installed and they are on schedule to complete the project by mid-October. Mr. Nickell asked where all the water that is being piped in will be dumped. Mr. Schmitzer said that there is a culvert that goes underneath State Road just north of Trumpeter Drive. He said there was an existing 12" storm sewer that picked up all the water from the road side ditches. This storm sewer is now a 24" storm sewer. It was sized to pick up additional flows off the road and into the creek quicker. Mr. Nickell asked if there will be a curb. Mr. Schmitzer said no, there will be a swale between the sidewalk and the road to collect water in the catch basins. Mr. Kasaris asked if the water was going in that direction already. Mr. Schmitzer said yes, the water from City Hall drains north along State Road towards that same tributary; we are not rerouting the water flow. Mr. Kasaris said then that we are not going to be adding water behind Black Swan; it would have been there anyway. Mr. Schmitzer said that this is correct.

#### **2. Service Department Report**

A copy of this report is attached to these minutes. Mr. Nickell said that he sent in a request about a cracked curb and asked if there was any update. Mr. Cinquepalmi said that he has spoken with the homeowner and we will be addressing this area in full next year. Mr. Cinquepalmi said that Albion Road is completed and the traffic loops have been installed. He said that we still need to finish some in-house berming and should be completed by Friday.

#### **3. 2017 Infrastructure Program.**

Mr. Schmitzer said that the final warranty walk is scheduled for October 9<sup>th</sup>. This will include the 2018 Infrastructure Program punch list as well since it is the same contractor.

#### **4. 2018 Infrastructure Program**

See #3 above.

#### **5. Rt. 82 Widening Project**

Mr. Schmitzer said that they are moving forward with the plan to widen both the north and south side from the Service Department east to Core & Main before the asphalt plants close for the year. He said that they will open up the traffic going east further and get all of the barrels out of the way for winter. Everything will be covered with some type of temporary concrete so the streets can be plowed with a clear path. Mr. Nickell asked about the repaving; he said that it seems like it taking forever. Mr. Schmitzer agreed that it is taking a long time. He said that the contractor will be out on Thursday and Friday to start milling from where they stopped just before State Road heading east to the corporate line. He said that next week, they will start putting the intermediate course down. There is still some work to be done in Phase 1 which is Ridge Road west. He said there is some curbing that needs to be done on the north side by Dover Farm Apts. He said that they just installed the storm sewer by the Oakbrook Apts.

**NEW BUSINESS**

None.

**ADJOURNMENT**

Moved by Mr. Nickell, seconded by Mr. Antoskiewicz to **adjourn the Streets Committee meeting of October 1, 2019**. Roll Call: Yeas: 3. Nays: 0. **Motion carried.**

**Meeting adjourned at 6:20 p.m.**

## Street Department & Storm Water Monthly Report – September 2019

9/3/19-Tue.

Crack Sealing-Finish Glen Abbey, then start Villa Grande.

Storm Water-Ridge Rd. basins [tuck pointing inside 5 or 6 basins].

Vac-Truck-hydro excavate at 19969 Lytle Rd. and repair storm Line under the concrete trough. We will backfill and set forms for a new concrete trough.

9/4/19-Wed.

Storm Water-19969 Lytle Rd. pour new concrete trough in the morning, then sent crew to 11131 Waterbridge to repair a catch basin also 10821 Sliver Leaf to repair a catch basin [both basins were repaired on the inside no tear out needed].

Asphalt-Ridge Rd. south bound lane between Albion & Wallings Rd. Grind out in front of the 12 repaired catch basins and install new asphalt.

9/5/19-Thur.

Storm Water-Ridge Rd. catch basin repairs, south bound lane between Albion and Wallings is complete. We're starting on the north bound lane.

Crack Sealing-Ridge Rd. basins then return to Villa Grande.

Landscaping-11969 Lytle, also mulch around our building & front island, now that the Rt82 project is past our building.

9/6/19-Fri.

Storm Water-11603 Ridge Rd. tear out and repair basin and set up for a Monday pour, also set up a section of curb on Aspen Ov. For a Monday pour.

Crack Sealing-finish sealing Villa Grande.

9/9/19-Mon.

Storm Water-pour new concrete on Ridge Rd, and the curb & gutter on Aspen Ov.

Culvert Pipe-3831 Akins Rd. remove & replace pipe. Install asphalt apron.

Sign Shop-drop off computers for recycling, put up new signs for N.R.P.D.

9/10/19-Tue.

Storm Water-tear out catch basin at 10669 Ridge Rd. and rebuild.

Culvert Pipe-lower pipe at 10193 Delsy Dr. to improve water flow.

Asphalt-grind out and install new asphalt on W78th C.W.D. repair. Also install apron at 10193 Delsy Dr.

9/11/19-Wed.

Storm Water-Ridge Rd. continue rebuilding basin at 10669 Ridge.

Saw Cutting-culvert pipe replacement at 12770 Abbey Rd. we will start the job on Thursday.

Asphalt-Ridge Rd. between Wallings & Albion grind out 10 spots in the northbound lane and install new asphalt.

9/12/19-Thur.

Storm Water-Ridge Rd. tear out and rebuild catch basin at 10601 Ridge Rd.

Culvert Pipe- remove & replace pipe at 12770 Abbey Rd. set up for a Friday pour.

Vac-Truck-9083 York Rd jet out culvert pipe.

9/13/19-Fri.

Concrete-install new apron at 12770 Abbey Rd.

Landscaping-11903 Beckenham Rd and all catch basin rebuilds on Ridge Rd southbound lane between Wallings & Albion.

9/16/19-Mon.

Storm Water-catch basin rebuilds Ridge Rd from Albion to Glenwillow northbound lane.

Crack Sealing-State Rd from Edgerton to Wiltshire southbound lane.

Sinkhole Repair-5061 Brookhaven Dr repair 3 joints & backfill sinkhole, will landscape tomorrow.

9/17/19-Tue.

Storm Water-continue work on catch basin rebuilds Ridge Rd from Albion to Glenwillow northbound lane.

Landscaping-5061 Brookhaven Dr.

Asphalt-Ridge Rd. from Albion Rd to Bunker Rd northbound lane, grind out and install new asphalt in front of rebuilt catch basins.

9/18/19-Wed.

Storm Water-continue work on catch basin rebuilds Ridge Rd from Albion to Glenwillow northbound lane.

Asphalt- Ridge Rd. from Bunker Rd to Sprague Rd northbound lane, grind out and install new asphalt in front of rebuilt catch basins.

Crack Sealing-Ridge Rd. from Albion to Glenwillow northbound lane seal new asphalt installs.

Sent two guys to the Planets to removed a log from our storm line at 3187 Jupiter Dr.

9/19/19-Thur.

Storm Water-set up 3 basin rebuilds for Friday pour on Ridge Rd from Albion to Glenwillow northbound lane.

Asphalt-Ridge Rd. in front of High School driveway apron, grind out a 60ft. section for new asphalt install; 8050 Pamela Dr, grind out and install new asphalt from an old C.W.D. repair.

Crack Sealing-State Rd from Wiltshire to N.R. corp line southbound lane.

9/20/19-Fri.

Storm Water-pour new concrete in the three basin repairs on Ridge Rd.

Asphalt-grind out two more basins on Ridge Rd. install new asphalt and also the three pours from this morning.

Mowing.

9/23/19-Mon.

Storm Water-continue basin repairs on Ridge Rd.

Asphalt-Ridge Rd. Grind out sections in the Southbound lane in front of basins that were repaired last week.

9/24/19-Tue.

Storm Water-Ridge Rd. set up 3 more basins to be poured Wednesday morning.

Asphalt-Ridge Rd. continue grinding & installing new asphalt around rebuilt basins.

9/25/19-Wed.

Storm Water-Ridge Rd. pour around 3 rebuilt basins, start tearing out two more basins for repairs.

Culvert- Pipe-17523 W130<sup>th</sup>. remove & replace 12" culvert pipe.

9/26/19-Thur.

Storm Water-Ridge Rd. tear out 2 more basins for repairs and set up for Friday pour.

Asphalt-Install new apron at 17523 W130<sup>th</sup>., Then went to Ridge Rd. and installed new asphalt around basins.

Landscaping-around new culvert pipe at 17523 W130<sup>th</sup>.

9/27/19-Fri.

Storm Water-Ridge Rd. poured new concrete around rebuilt basins in the morning, in the afternoon continue our rebuilds.

Berming-Albion Rd. after the new Asphalt was laid, we will need to address a few gravel driveways to bring them up to grade.