

**STORM WATER COMMITTEE MINUTES
NOVEMBER 6, 2019**

The Storm Water Committee meeting was held on November 6, 2019 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:29 p.m.

PRESENT: Committee Members: Vice Chair Dan Langshaw, Cheryl Hannan; **Council:** Larry Antoskiewicz, John Nickell, Paul Marnecheck, Dan Kasaris; **Administration:** Mayor Robert Stefanik, Law Director Thomas Kelly, Wastewater Supt. Mark Smith, Service Director Nick Cinquepalmi, City Engineer Mark Schmitzer; **Other:** Jessica Fenos, Linda Barath.

Moved by Mr. Langshaw, seconded by Ms. Hannan to **excuse Mr. Petrusky from the November 6, 2019 meeting.**
Roll Call: Yeas: 2. Nays: 0. **Motion carried.**

APPROVAL OF MINUTES

Moved by Ms. Hannan, seconded by Mr. Langshaw to **approve the October 1, 2019 minutes.** Roll Call: Yeas: 2. Nays: 0. **Motion carried.**

UNFINISHED BUSINESS

1. Storm Water/Infrastructure Maintenance Monthly Report

A copy of this report is attached to these minutes.

2. Maintenance Projects

Mr. Schmitzer stated that we are still working on the final details with the Army Corps to solidify all of the maintenance items we have to do under the permit. Any obligations we may have and then getting that set for DiGioia to finish up this year.

3. Turnpike Mitigation

Mr. Schmitzer stated with this we are working with ODOT to get through the necessary approvals. We have to get an ecological survey and water way permit. The water way permit is dependent on how the survey comes out because we are actually not doing work in the actual waters, we are doing it from the edge of the water. We have to go through the survey and get that completed and then we are working with CEI because part of that drainage way does go through their property where the towers are. Since we are working with them, they will send us a letter saying to just make sure to not hit the power lines. We will put this in the plans. This is still on schedule for a July 2020 award with ODOT and completion by September 30, 2020.

NEW BUSINESS

None.

ADJOURNMENT

Moved by Mr. Langshaw, seconded by Mrs. Hannan to **adjourn the November 6, 2019 meeting.** Yeas: 2. Nays: 0. **Motion carried. Meeting adjourned at 6:31 p.m.**

Street Department & Storm Water Monthly Report – October 2019

10/1/19-Tue.

Storm Water-Ridge Rd. finish setting up the last two basins in the N. bound lane and pour new concrete.
Asphalt-grind out and install new asphalt into 6 area's on Ridge Rd. between Bunker and Glenwillow, [So. Bound lane].
Signs-Replace traffic lights per N.R.P.D.

10/2/19-Wed.

Storm Water-Ridge Rd. southbound lane, tear out and rebuild 3 more basins.
Asphalt-16111 Louis Dr. grind out and install new asphalt, Ridge Rd. install new asphalt in the last two basins in the N. Bound lane. The northbound lane from Wallings to the county line is complete [35 catch basins were touched, from total rebuilds to tuck pointing].
Berming-Albion Rd.
Mowing-Guardrails.

10/3/19-Thur.

Storm Water-Ridge Rd. continue rebuilding catch basins.
Berming-continue on Albion Rd.
Mowing-Guardrails, this should be our last cut of the year.

10/4/19-Fri.

Storm Water-Ridge Rd. set up and pour 4 basins with new concrete.
Berming-continue on Albion Rd.

10/7/19-Mon.

Storm Water-rip out & rebuild the last 3 basins on Ridge Rd.
Asphalt-grind out and install new asphalt in 4 areas plus the 4 basins poured Friday.
Landscaping-around the catch basins on Ridge Rd.

10/8/19-Tue.

Storm Water-Ridge Rd. finish rebuilds and set up to pour tomorrow.
Crack Sealing-Ridge Rd. around repaired basins, then start in Timber Ridge [all new concrete repairs].
Mowing-finish cutting around our guardrails.

10/9/19-Wed.

Storm Water-pour the last 3 basins on Ridge Rd. Then sent the crew to Stone Hinge cr.
Berming-finish berming on Albion Rd. in the morning, then sent same crew out sealing.
Crack Sealing-finish up in Timber ridge, then went to State Rd. south of Edgerton Rd.

10/10/19-Thur.

Concrete-Stone Hinge Circle tear out and pour new curb & gutter.
Asphalt-fill last three basins on Ridge Rd. Then sent the same crew sealing.
Crack Sealing-basins on Ridge Rd. and continue on State rd.

10/11/19-Fri.

Concrete-10120 Forest Glen Dr. tear out and install new concrete in the street.
Asphalt-grind & asphalt a section on Cady Rd. in the morning, in the afternoon went sealing.
Crack Sealing-Cady rd. 17489 Bennett Rd.

10/14/19-Mon.

Concrete-saw cut 8636 Center Dr. and Berkeley cul-de-sac. Tear out & set up Center Dr. for Tuesday pour.
Ditching-remove pipe and ditch out at 7711 Wallings Rd. Then went to Rec. Dept. to clean out the retention basin.
Guardrail-install new guardrail at the dead end of Chippewa Path.

10/15/19-Tue.

Storm Water-in the morning tear out the other side of Forest Glen for the concrete crew to pour in the afternoon. Then the crew went to finish cleaning out the retention basin at the Rec. Dept.
Concrete-pour one side of Center Dr. then went to pour the other side of 10120 Forest Glen in the afternoon.
Asphalt-grind out 25ft. section and install asphalt on Gardenside we also did a small section at 4454 Akins Rd.

10/16/19-Wed.

Storm Water-sent three 2-man crews out to clean out storm structures [rain all day]. Later in the afternoon we went to the old compost yard to clean-up all the wooded debris from storms and storm water clean ups throughout the year.
Concrete-Berkeley cul-de-sac tear out a large section and set up for a Thursday pour.

10/17/19-Thur.

Concrete-pour Berkeley cul-de-sac in the morning, in the afternoon tear out the other side of Center Dr.
Compost Yard-finish clean-up of all the wooded debris.
Storm Water-Picknea repair the manhole in the sidewalk.

10/18/19-Fri.

Concrete-finish setting up the other side of Center Dr. and pour new slab in the afternoon.
Patching-Center Dr., Hillside and N. Gateway.
Storm Water-clean out both storm structures on N. Akins with a machine & one-ton truck.

10/21/19-Mon.

Concrete-10590 Tudor Ci. Rip out 2 slabs and set up for a Tuesday pour.
Crack Sealing-all recent concrete pours and then return to State Rd.
Storm Water-across from Cartwright Parkway is a large storm structure that we'll clean out with a machine & one-ton.

10/22/19-Tue.

Concrete-pour 2slabs and a catch basin on Tudor Ci. Then went to 11560 York Rd. to rip out and set-up the sidewalk over the box culvert.
Berming-State Rd. from Wallings to Rt.82.
Storm Water-repair manhole at 7602 Pamela.

19/23/19-Wed.

Concrete-pour sidewalk on York Rd. Then saw cut 8617 Edgerton Rd. and tear out apron [for a culvert replacement].
Berming-finish both sides of State Rd. up to 10229 State Rd.
Vac-Truck-15574 Bennett Rd. jet culvert pipe, repair manhole in the sidewalk at 11893 Beckenham.

10/24/19-Thur.

Concrete-8617Edgerton Rd. finish install of new culvert pipe and pour new concrete apron in the morning, in the afternoon tear out and pour new sidewalk around repaired manhole at 11893 Beckenham.
Asphalt-grind out and install new asphalt on Ridgedale.

10/25/19-Fri.

Concrete-we will remove & replace two sections of sidewalk on the corner of Ridge & Wallings [remove & pour today].
Asphalt-finish grinding and installing new asphalt on Ridgedale.

10/28/19-Mon.

Concrete-10590 Tudor. Tear out and set up second half of street section in the morning. 10671 Sherwood Tr. Tear out concrete around catch basin in the afternoon. Patch curb at 4290 Sir John.

Asphalt- Crack seal Ridgedale

Landscaping-Backfill and seed areas around recently poured concrete sites.

Storm water-10379 State Rd. and 11893 W. 130th St. re-established proper slope in ditches along side road. 4912 Princeton Jet/Vac calcium build up in storm line.

10/29/19-Tue.

Concrete-Pour concrete at Tudor and Sherwood

Asphalt-Crack seal State Rd. Asphalt and crack seal 7602 Pamela Dr.

Storm water-Excavate and repair damaged storm line in street at 7602 Pamela Dr.

10/30/19-Wed.

Concrete- Tear out and set up section of road at intersection of Wallings and Forestwood. Tear out concrete and rebuild catch basins at 10351 Forestwood and 10302 Foxwood.

Asphalt-Crack seal Center Dr.

Landscaping-Landscape areas at 10090 Forest Glen.

Storm water-Repair damaged storm culvert at 4446 Royalton Rd.

10/31/19-Thur.

Concrete-Complete set up of concrete pour at Wallings/Forestwood, and catch basins on Forestwood and Foxwood. Saw cut 8980 hickory and 12760 Woodridge. Tear out and set up concrete at 8980 and 9000 Hickory.

Storm water-Storm water maintenance, Jet/Vac 15039 State Rd. and 6610 Bunker Rd.