

**STORM WATER COMMITTEE MINUTES
JULY 5, 2023**

The Storm Water Committee meeting was held on July 5, 2023 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:13 p.m.

PRESENT: **Committee Members:** Chair Linda Barath, Vice Chair John Nickell, Mike Vos; **Council:** Paul Marnecheck, Joanne Krejci, Jeremy Dietrich, Heidi Webber; **Administration:** Mayor Larry Antoskiewicz, City Engineer Justin Haselton, Law Director Tom Kelly, Service Director Nick Cinquepalmi, Wastewater Superintendent Mark Smith; **Other:** Joel Spatz.

APPROVAL OF MINUTES

Approval of June 6, 2023 Storm Water Committee minutes. Moved by Ms. Barath, seconded by Mr. Nickell. Vote: Yeas: 3 Nays: 0. **Motion carried.**

UNFINISHED BUSINESS

1. Storm Water/Infrastructure Maintenance Monthly Report

See report.

2. Maintenance Projects

No update.

3. Turnpike Mitigation

No update.

4. York Road Property

Mr. Kelly advised that we have a certified copy of the judgement entry, which was received today, however it does not have the legal description attached. Therefore, we must obtain a new certified copy with the legal attached, or ask the court to issue another one. This is for the County to record it so that we can transfer the title. We have the order and the property belongs to the City.

Mr. Marnecheck asked about the next step for this property. Mayor Antoskiewicz stated at some point we want to look at this, put a catch basin there, and catch some of the water coming down York Road; which has always been a problem. He went on to say that we already had some property there and this should give us enough land to do something to help that whole situation. Mr. Marnecheck asked if that would be considered as the City's, when it relates to sewer. The Mayor concurred. Mr. Marnecheck brought up the idea of cost share. Mayor Antoskiewicz mentioned that he could contact the Regional Sewer District and see if they are interested in assisting us in the future. However, he was uncertain at this time; we have been merely trying to obtain the property.

5. Cleaning the Mains

No update.

6. NEORSD projects update

Mr. Haselton reported on the area of Sprague Road and Thornhurst Drive. The culvert project is complete and the road is now open. They are working more on the stream restoration project directly downstream of that, which would continue through the fall. Further downstream, west of Thornhurst, we submitted our 60% design

for the stream bank stabilization project. We received comments, therefore we are working toward our 90% submission. The plan remains to finish the design this year and look at construction potentially next year.

Mr. Nickell asked if they are taking down any more houses. Mr. Haselton clarified not in that area. Ms. Barath commented on the amount of water that was in that area during a large rainfall. She expressed that she was impressed to see what has been accomplished there and how nice it looks.

NEW BUSINESS

There was none.

ADJOURNMENT

Moved by Ms. Barath, seconded by Mr. Wos **to adjourn the July 5, 2023 meeting.** Yeas: 3; Nays: 0. **Motion carried. Meeting adjourned at 6:17 p.m.**

Stormwater Jobs

June 2023

| Property Address | Work performed | Date |
|------------------|--|--------|
| 8112 Thornhurst | set and poured concrete around catch basin | 1-Jun |
| Bennett | cleaned storm mains | 1-Jun |
| 10720 State | filled sinkhole around culvert | 1-Jun |
| | took f 250's in for recalls | 2-Jun |
| 8112 Thornhurst | landscaped around catch basin | 2-Jun |
| Thornton | landscaped around sidewalks | 2-Jun |
| | picked up f250's from recall | 5-Jun |
| | saw cut aprons for culvert replacement | 5-Jun |
| 4458 Royalton | cleaned storm lateral and main | 6-Jun |
| 4716 Akins | culvert replacement | 6-Jun |
| 4458 Royalton | televised lateral | 7-Jun |
| 4716 Akins | poured concrete apron | 7-Jun |
| 8868 Stephanie | checked catch basins(whole street) | 7-Jun |
| 18019 Bennett | filled sinkhole | 7-Jun |
| 15641 State | culvert replacement | 8-Jun |
| 4458 Royalton | hydro excavated lateral and repaired(Columbia Gas hit) | 8-Jun |
| 15641 State | poured concrete apron | 9-Jun |
| 9957 W 130th | cleaned silt out of ditch | 12-Jun |
| 9440 Akins | redefined ditch | 12-Jun |
| 9175 W Wallings | checked grade for culvert pipe | 12-Jun |
| Boston Extension | replaced concrete catch basin tops | 13-Jun |
| 9957 W 130th | cleaned storm line to Albion | 13-Jun |
| 9440 Akins | cleaned culvert pipe | 13-Jun |
| Bennett | cleaned storms | 13-Jun |
| 4581 Kimrose | tore out apron around storm manhole | 14-Jun |
| 4586 Kimrose | tore out sidewalk around storm manhole | 14-Jun |
| 10853 Bennett | landscaped previous storm repair | 14-Jun |
| Castle Dr | checked storm for beaver debris(none) | 14-Jun |
| 9181 Albion | viced debris out of ditch | 14-Jun |
| 4581 Kimrose | poured concrete apron | 15-Jun |
| 4586 Kimrose | poured concrete sidewalk | 15-Jun |
| Bennett | cleaned storm mains | 16-Jun |
| 8731 Royalhaven | culvert replacement | 19-Jun |

Stormwater Jobs

June 2023

| | | |
|--------------------|----------------------------------|--------|
| Crystal Creek Sub. | cleaned storms | 20-Jun |
| 8731 Royalhaven | poured concrete apron | 20-Jun |
| 8093 Tilby | culvert replacement | 21-Jun |
| Crystal Creek Sub. | cleaned storms | 21-Jun |
| Yorkview | cleaned storms | 21-Jun |
| 8093 Tilby | poured concrete apron | 22-Jun |
| Yorkview | cleaned storms | 22-Jun |
| 8093 Tilby | cold patched by apron | 23-Jun |
| 8731 Royalhaven | landscaped around apron | 23-Jun |
| "A" plant | mowed hillside of plant driveway | 23-Jun |
| 15641 State | landscaped around apron | 26-Jun |
| | flood patrol cleaning | 26-Jun |
| 3222 Perl Ct | installed rip rap at storm inlet | 27-Jun |
| Timber Ridge Dev. | cleaned storms | 27-Jun |
| | flood patrol cleaning | 27-Jun |
| 10720 State | culvert replacement | 28-Jun |
| 10720 State | set culvert pipe and forms | 29-Jun |
| 10720 State | poured concrete apron | 30-Jul |
| 11609 Glen Abbey | landscaped sinkhole | 30-Jul |