



Ogle County Highway Department
Road & Bridge Committee
Meeting Minutes

May 8, 2018

- I. Meeting called to order at 8:02 AM by Chairman Colson at the Ogle County Courthouse, Room 100.
Members present: Ron Colson, Marty Typer, Rick Fritz, Lyle Hopkins and Dan Janes.
Others present: Susie Corbitt
- II. Approval of Minutes
 - A. Reviewed April 10, 2018 Road & Bridge Minutes.
 1. Motion to approve minutes by – Dan Janes
 2. Motion seconded by – Rick Fritz
 3. Vote – All in favor
- III. Reviewed Bills and Payroll
 - A. Motion to approve Highway Dept bills and payrolls by – Lyle Hopkins
 - B. Motion seconded by – Dan Janes
 - C. Discussion: There were several invoices for Heavy Equipment Services. Committee inquired about these invoices. County Engineer explained that they were to repair damage to tandem axle dump trucks that occurred during snow plowing. Two of the larger invoices were for work involved in the straightening of the truck frames.
 - D. Vote – All in favor
- IV. Received Bids
 - A. None this month
- V. Petitions and Resolutions
 - A. None this month
- VI. Business & Communications
 - A. Unfinished Business
 1. Project Status Report (see attached)
 2. Committee asked the County Engineer if he had any knowledge involving funding of the Blackhawk Statue repair. County Engineer did not have information beyond what has been in the newspapers.

3. Committee asked about precast suppliers for various projects. The County Engineer replied that requests for quotes are generally sent to 2 or 3 suppliers including Welch Brothers and McCann Concrete.

B. New Business

1. I.A.C.E. Legislative Committee – Email sent out regarding HB 5466 and HB 5749. Since email HB 5466 has been referred back to rules committee and HB 5749 referred to Assignments.
2. I.A.C.E. Policy Committee – No update.
3. The Highway Department is currently conducting interviews to fill two Truck Driver positions. A decision on new hires should come within the next two weeks.
4. The Highway Department is in the process of hiring seasonal part-time workers to staff the mowing crews for 2018. It is planned for seasonal employees to start around May 21st.
5. Next Meeting – **Tuesday, June 12, 2018, @ 8:00 AM,**
Ogle County Courthouse, Room 100
Lettings: (Letting to be held June 8th)
City of Oregon Utility Relocation

VII. Public Comment

- A. Skip Kenney asked about the crack seal material placed on Flagg Rd and how long it takes until it is safe to drive on. The County Engineer responded that it is a rubberized sealant and it is safe to drive on once it cools. This year's contractor sprayed on a chemical that reduced the tackiness of the crack sealer allowing traffic on sooner.

VIII. Meeting adjourned at 8:57 A.M. by Chairman Colson.
Minutes submitted by Jeremy A. Ciesiel, PE



Ogle County Highway Department
Road & Bridge Committee
Project Status

May 2018
Project Status

1. 2018 Flagg Road Culvert Extensions (Contractor: O'Brien Civil Works)
 - a. Waiting on ComEd to relocate a utility pole. Plan to start late May.
 - b. Work completed: \$0. Remaining work: \$96,876
2. Pleasant Grove Rd Bridge Replacement (Contractor: Martin & Company Excavating)
 - a. Project began April 23rd. Road closed to traffic. Bridge removed and working on new culvert.
 - b. Work completed: \$13,000. Remaining work: \$256,390
3. Freeport Rd Gutter Relocations (Contractor: M&M Concrete)
 - a. Gutters have been replaced. Working on final grading and landscaping. Project planned to be completed by May 11th.
 - b. Work completed: \$82,000. Remaining work: \$4,278
4. Freeport Rd Overlay (Contractor: Martin & Company Excavating)
 - a. Preconstruction meeting on May 11th.
 - b. Work completed: \$0. Remaining work: \$798,894
5. Chana Rd Overlay (Martin & Company Excavating)
 - a. Preconstruction meeting on May 11th.
 - b. Work completed: \$0. Remaining work: \$404,593
6. Flagg Rd Patching (Martin & Company Excavating)
 - a. Contracts being executed.
 - b. Work completed: \$0. Remaining work: \$54,336
7. Mt. Morris Twp Culvert Replacement
 - a. Working on design.
8. County Seal Coat (Steffens 3D Construction)
 - a. Work currently scheduled for July.
 - b. Work completed: \$0. Remaining work: \$418,062.
9. Township/Village Seal Coat (Civil Constructors & Steffens 3D)
 - a. Work to take place in June & July.
 - b. Work completed: \$0. Remaining work: \$1,101,283
10. County Crackfilling (Contractor: Complete Asphalt Service Company)
 - a. Project completed on May 2nd.
 - b. Work completed: ~\$137,000. Remaining work: \$0
11. Flagg Twp Paving (Rock Road Companies)
 - a. Contracts being executed.
 - b. Work completed: \$0. Remaining work: 102,922
12. Rockvale Twp Paving – Blackhawk Rd (Martin & Company Excavating)
 - a. Contracts being executed.
 - b. Work completed: \$0. Remaining work: \$255,096.
13. Rockvale Twp Paving – West Grove Rd (Martin & Company Excavating)
 - a. Contracts being executed.
 - b. Work completed: \$0. Remaining work: \$131,100

Road & Bridge Committee Agenda
May 8, 2018

14. Lynnville Twp Paving (Rock Road Companies)
 - a. Contracts being executed.
 - b. Work completed: \$0. Remaining work: \$107,887.
15. Oregon-Nashua Twp Paving (Martin & Company Excavating)
 - a. Contracts being executed.
 - b. Work completed: \$0. Remaining work: \$95,346.
16. County Striping (Contractor: America's Parking Remarketing, Inc)
 - a. Contracts being executed.
 - b. Work completed: \$0. Remaining work: \$53,587
17. Freeport Rd Pipe Culverts & Grading (Day Labor)
 - a) Work under way.
18. County Patching (Day Labor)
 - a) Work to begin week of May 7th.
19. Henry Rd Emergency Bridge Repair
 - a. Repair complete.
20. IDOT Project – IL Route 2 from Grand Detour to Oregon.
 - a. Working on bridge repairs on Route 2.
 - b. Work on Ridge Rd began May 2nd.
 - c. Traffic yet to be detoured. All work currently under signals.
21. 6th Street Public Utilities
 - a. WHA working on design.
 - b. Planning for June letting.
22. City of Oregon Paving
 - a. Finishing up survey work.