



Ogle County Highway Department
Road & Bridge Committee
July 2021 Meeting Minutes

July 13, 2021

- I. Meeting called to order at 8:01 AM by Chairman Hopkins at the Ogle County Courthouse, Room 100.
Members present: Stan Asp, Dorothy Bowers, Lloyd Droege, Rick Fritz, Lyle Hopkins, Bruce McKinney and Dave Williams.
Others present: Jeremy Ciesiel (County Engineer)
- II. Approval of Minutes
 - A. Reviewed June 8, 2021 Road & Bridge Minutes.
 1. Motion to approve minutes by – Bowers
 2. Motion seconded by – Droege
 3. Vote – All in Favor
- III. Reviewed Bills and Payroll
 - A. Motion to approve Highway Dept bills and payrolls by – Bowers
 - B. Motion seconded by – McKinney
 - C. Vote – All in Favor
- IV. Received Bids
 - A. None this month
- V. Petitions and Resolutions
 - A. None this month
- VI. Business & Communications
 - A. Unfinished Business
 1. COVID-19 Update: No positive test results or quarantines since last meeting.
 2. Project Status Report (see attached).
 - a) Discussed fresh seal coat roads.
 - b) Route 2 from Byron to Rockford: Public Meeting planned for early 2022.
 - B. New Business
 1. Consortium Change – The Ogle County Highway Department is looking to change consortiums for Drug & Alcohol Screenings. After reviewing information from several options, The Highway Department has decided to move forward with the TOI Program coordinated through Mid-West Truckers Association.
 2. I.A.C.E. Legislative Committee – Highway Bills that Passed Both Chambers:
 - a) HB 270 – When IDOT reconstructs a road in a municipality with a population over 1,000, IDOT shall also construct bicycle and pedestrian ways unless the municipality opts out.

Road & Bridge Committee Minutes
July 13, 2021

- b) HB 396 – Makes some changes to oversize load axle spacing and weight requirements.
- c) HB2863 – Establishes a system for utility permit approval appeals to the County Superintendent of Highways.
- d) SB1697 – Removes MFT funds from the GATA process.
- 4. I.A.C.E. Policy Committee:
 - a) No update since the last Road & Bridge Committee meeting.
- 5. 2022 Project Discussion: County Engineer spoke about several projects scheduled for 2022. These projects will be featured in the 2022 Highway Department budgets. Projects below will be funded by a variety of sources including Local Funds, Motor Fuel Tax, REBUILD Illinois Funds, Federal Surface Transportation Program Rural Funds and Federal COVID Relief Rural funds.
 - a) Ridge Rd Culvert Replacement
 - b) Pecatonica Rd Culvert Replacement
 - c) Mt. Morris Road Resurfacing
 - d) Montague Rd (Eastern Section) Resurfacing
 - e) Sterling Rd Resurfacing
- 5. Next Meeting – **Tuesday, August 10, 2021, @ 8:00 AM,**
Lettings: None

VII. Closed Session

At 8:49 AM, Chairman Hopkins states Committee will enter Closed Session per ILCS 120/2(c)21 for the review and approval of Closed Minutes from the November 13, 2018 meeting.

- A. Motion to go into closed session by – McKinney
- B. Motion Seconded by – Williams
- C. Vote – Aye – Asp, Bowers, Droege, Fritz, Hopkins, McKinney and Williams
- D. Nay - None

Persons in closed session: Committee members, County Engineer and County Board Members Corbitt and Heuer


VIII. Open Session

At 8:52 AM, the committee returns to Open Session.

- A. Approval of Closed Minutes: November 13, 2018 (content only – subject to State’s Attorney review of Closed Minutes)
 - 1. Motion to approve minutes – Bowers
 - 2. Motion seconded by – Fritz
 - 3. Vote – All in Favor

VII. Public Comment – None

VIII. Meeting adjourned at 8:53 A.M. by Chairman Hopkins.
Minutes submitted by Jeremy A. Ciesiel, PE



Ogle County Highway Department

Road & Bridge Committee

Project Status

July 2021 Project Status

1. 2020/21 Structure Repairs – Various Roads (19-00323-01-BR) (Contr: Martin & Co)
 - a. Lowell Park Rd & Mt. Morris Rd bridges complete.
 - b. Work complete: \$131,214. Remaining work: \$0.
2. Maple Grove Rd Culvert Replacement (Section 19-16120-00-BR) (Contr: Martin & Co)
 - a. New structure is in place. Need to backfill and perform road work.
 - b. Work completed: \$204,859. Remaining work: \$65,871.
3. Kennedy Hill Rd Gutter Improvement (Section 21-00338-00-CG) (Contr: Stenstrom Exc.)
 - a. Work to take place late Summer 2021.
 - b. Work completed: \$0. Remaining work: \$123,530.
4. Flagg Rd Culvert Structural Upgrade (Section 20-00335-00-BR) (Contr: Martin & Co)
 - a. Traffic control set up week of July 4th. Area now reduced to one lane. Work to begin week of July 11th.
 - b. Work completed: \$0. Remaining work: \$105,460.
5. Meridian Rd Culvert Extensions (Section 20-00336-00-BR) (Contr: O'Brien Civil Works)
 - a. Project complete. A utility conflict required force account work to resolve the issue that resulted in a 6% increase.
 - b. Work completed: \$27,628. Remaining work: \$0.
6. Meridian Rd Overlay (Section 17-00317-00-RS) (Contr: William Charles Construction)
 - a. Paving is complete. County working on shoulder stone. Striping should be completed week of July 11th.
 - b. Work completed: \$892,032. Remaining work: \$69,583.
7. Flagg Rd Overlay (Section 20-00329-00-RS) (Contr: Martin & Co)
 - a. Contracts in place. Start of project to be determined.
 - b. Work completed: \$0. Remaining work: \$538,440.
8. Highway Department Salt Shed Paving (Contr: Martin & Company Excavating)
 - a. Work complete.
 - b. Work completed: \$50,874. Remaining work: \$0.
9. County Seal Coat (Section 21-00000-02-GM) (Contr: Steffens 3-D Construction)
 - a. Work began week of July 4th.
 - b. Work completed: ~\$267,000. Remaining work: \$176,320.
10. Twp/Village Seal Coat (Section 21-XX000-00-GM) (Contr: Steffens/Civil/AC Pavement)
 - a. Civil Constructors and A.C. Pavement Striping nearly complete. Steffens 3D began on July 6th.
 - b. Steffens work completed: ~\$183,000. Remaining work: \$611,570.
 - c. Civil work completed: ~\$728,410. Remaining work: \$0.
 - d. A.C. Pavement Striping work completed: ~\$39,950. Remaining work: \$0.
11. County Crack Sealing (Sec 21-00000-04-GM) (Contr: Denler, Inc.)
 - a. Work completed on May 14th. Due to additional pavement distress noted in Spring, approximately 15% to the project.
 - b. Work Completed: \$112,544. Remaining work: \$0

Road & Bridge Committee
July 13, 2021

12. Flagg Twp Paving – Deer Creek Estates (Section 21-06000-01-GM) (Contr: Martin & Co)
 - a. Paving complete.
 - b. Work completed: ~\$60,390. Remaining work: \$0.
13. Rockvale Twp Paving – Town Hall Rd & Silver Creek Rd (Section 21-21000-00-GM)
 - a. Contractor: Martin & Company Excavating.
 - b. Paving complete.
 - c. Work completed: \$434,298. Remaining work: \$0.
14. Oregon-Nashua Twp Paving – Oregon Trail Rd (Section 21-26000-00-GM)
 - a. Contractor: Martin & Company Excavating.
 - b. Contracts executed. Start date to be determined.
 - c. Work completed: \$0. Remaining work: \$87,590.
15. Leaf River Twp Paving – Mt. Morris Rd (Section 21-10122-00-FP)
 - a. Contractor: Helm Civil
 - b. Paving complete.
 - c. Work completed: \$43,240. Remaining work: \$0.
16. Flagg Twp Microsurfacing – Skare Rd (Section 21-06000-02-GM) (Contr: Struck & Irwin)
 - a. Contracts executed. Start date to be determined.
 - b. Work completed: \$0. Remaining work: \$56,240.
17. County Striping (Contractor: America’s Parking Remarkings)
 - a. Work to take place in August and/or September.
 - b. Work completed: \$0. Remaining work: \$50,140
18. Various County Pipe Culverts & Grading (Day Labor) – (Supplier: Metal Culverts)
 - a. Pipe letting in February 2021.
 - b. Pipe Delivered: \$33,550. Remaining: \$0.
19. Union Road Milling – Contractor: Martin & Company Excavating
 - a. Profile milling of Union Rd from IL Route 64 to Haldane Rd.
 - b. Work completed: 11,100. Remaining: \$0.
20. County Patching (Day Labor)
21. 2021/2022 Bridge Inspections
 - a. Preliminary Engineering Agreement presented in March 2021.
 - b. Inspections to take place in July/August.

Total work under contract: \$5,217,377

Total contracted work completed: \$3,220,089 (~62%)

Remaining 2021 contracted work: \$1,997,288 (~38%)