

CURRENT AND FUTURE BOONE COUNTY ROAD/SIDEWALK CONSTRUCTION PROJECTS - STATUS REPORT

* FUNDED BY INFRA GRANT

<u>Road/Name</u>	<u>Design</u>	<u>Right-of-Way</u>	<u>Utilities</u>	<u>Construction</u>	<u>Notes</u>
*1) I-75/KY 536 Interchange	Underway	Underway	Underway	Underway	2023 Completion
*2) I-75/KY 338 Interchange	Underway	Underway	Underway	Underway	2023 Completion
3) Frogtown Road from U.S. 42 to U.S. 25	Underway	2023	N/A	N/A	Widen to 3 lanes
4) Geometric Reconstruction of Frogtown Road near Triple Crown Boulevard	Underway	\$ N/A	\$ N/A	\$ 1,200,000 - 2023	
5) Total Replacement of Richardson Road Bridge	\$480,000 - 2020	\$ 3,000,000 - 2023	\$ 1,000,000 - 2023	\$ 5,000,000 - 2023	
6) Limaburg Road/KY 18 Intersection	Underway	Underway	Underway	2023	Add Turn Lane on Limaburg Road for intersection
7) I-75/I-275 IJS	Underway	-----	-----	-----	
8) I-75/Walton Interchange / U.S. 25 from KY 338 to KY 14	-----	-----	-----	-----	Study underway
9) Donaldson Road from Houston Road to Mineola Pike	Underway	Underway	Underway	2023	
10) Mineola Pike	Underway	Underway	Underway	Underway	
11) U.S. 25 from Winning Colors to Industrial Road	2023	2024	-----	-----	-----
12) Gunpowder Road	2022	2024	2024	-----	U.S. 42 to Mt. Zion Road
13) KY 237 (North Bend Road)	Underway	2023	2023	-----	Cardinal Cove to Graves Road

<u>Road/Name</u>	<u>Design</u>	<u>Right-of-Way</u>	<u>Utilities</u>	<u>Construction</u>	<u>Notes</u>
14) Walton Pedestrian Bridge	Underway	Underway	2023	2024	-----
15) KY 237 to Mall Road Connector	Underway	-----	-----	-----	Survey underway
16) Roundabout on Camp Ernst Road at Longbranch Road	Underway	2023	2023	2024	
17) KY 536 from U.S. 25 to KY 1303	Underway	Underway	Underway	Underway	Build Grant
18) Turfway Rd. & Thoroughbred One-way couplet	2023	-----	-----		-----
19) KY 18 Super Street	2022	2023	2023	2023	\$17.5 Million Project
20) Turfway Rd. from Aero Pkwy. to Donaldson	Underway	2023	2024	2024	5 Lane Section
21) U.S. 42/Mall Rd./Ewing Blvd Signal Upgrades	Underway	Underway	-----	-----	Equipment Upgrades
22) KY 20/Aviation Blvd.	Underway	2023	2023	2024	Add Left & Right Turn Lanes
23) Central Boone County Study & New Connector Road	2024	-----	-----	-----	Camp Ernst Road from KY 237 to KY 14
24) Chambers Road	2023	-----	-----	-----	Planning Study
25) Litton Lane	2022	2024	-----	-----	Relocate KY 237 Intersection
26) I-71 from I-75 to	2024				Add Two Lanes to County Line \$6,000,000
27) New I-75 Interchange at KY 14	2024	-----	-----	-----	Planning Study Intersection
28) I-75 Rest Areas Expansion	2023	-----	-----	-----	Planning Study

<u>Road/Name</u>	<u>Design</u>	<u>Right-of-Way</u>	<u>Utilities</u>	<u>Construction</u>	<u>Notes</u>
30) Camp Ernst (From KY 536 to Longbranch Road)	2023	-----	-----	-----	\$2,110,000
31) Camp Ernst (From Longbranch to KY 237)	2023	-----	-----	-----	\$2,400,000

<u>Sidewalk/Path Projects</u>	<u>Design</u>	<u>Right-of-Way</u>	<u>Utilities</u>	<u>Construction</u>	<u>Notes</u>
1) Extend Multi-Use Path from Stephens Elementary Along KY 237 to KY 20 and Cougar Path	Complete	Underway	Underway	Underway	
2) Construct Sidewalk & Multi-Use Path on Dolwick Drive from Mineola Pike to I-275	Underway	Completed	-----	\$ 2,120,000 – 2023	Erlanger Project SNK Funds
3) KY 18 Multi-Use Path From KY 237 to Aero Pkwy	Underway	2022	2022	\$ 1,281,391- 2023	
4) I-75/U.S. 42 Bridge Sidewalk	Underway	Underway	Underway	Underway	Completion 2023
5) Frogtown Connector Road Sidewalk	Underway	2023	2023	2023	Connector from KY 338 to Frogtown Road
6) KY 18 Sidewalk - Burlington	Underway	-----	-----	\$ 640,000 - 2024	Both Sides of KY 18 From Church to Ethan Drive Approximately
7) Center Street and Russell Street in Florence	-----	-----	-----	\$ 488,330 - 2023	
8) Connor Road Multi-Use path	Underway	2023	2023	\$ 2,025,000 - 2023	Construct 10' Wide Mutli-Use Path Along Connor Road from K 237 to KY 20 (CVG Loop)
9) Weaver Road Sidewalk	Underway	Underway	Underway	2023	Slip Repair
10) KY 237 from KY 20 to Medical Arts Drive, Phase 2	Underway	2023	2023	2023	
11) Sam Neace Drive Sidewalk from KY 536 to Weaver Road	Underway	Underway	2023	2024	
12) Sweet Harmony Lane	Underway	Underway	N/A	2023	Near Fire Station
13) CVG Trail	Underway	-----	-----	-----	Multi-Use Path along KY 237