



Ogle County Highway Department
Road & Bridge Committee
Meeting Minutes

November 12, 2019

- I. Call to Order
 - A. Meeting called to order at 8:09 AM by Chairman Hopkins at the Ogle County Courthouse, Room 100.
Members present: Dorothy Bowers, Lloyd Droege (8:15), Rick Fritz and Lyle Hopkins.
Others present: Jeremy Ciesiel, County Engineer

- II. Approval of Minutes
 - A. Reviewed October 8th Road & Bridge Minutes.
 1. Motion to approve minutes by – Dorothy Bowers
 2. Motion seconded by – Rick Fritz
 3. Vote – All in favor

- III. Reviewed Bills and Payroll
 - A. Motion to approve Highway Dept bills, credit card and payrolls by – Dorothy Bowers
 - B. Motion seconded by – Rick Fritz
 - C. Vote – All in favor

- IV. Petitions & Resolutions
 - A. None

- V. Business & Communications
 - A. Unfinished Business
 1. Project Status Report (see attached)
 2. Flagg Township and IDOT have agreed to terms for the transfer of two unmarked IDOT routes to Flagg Township. These include Klondike Rd south of IL Route 38 and the east/west leg of Thorpe Rd. The transfer went into effect on October 31st.
 3. We are on schedule for the Water Rd bridge replacement in Byron Township west of Conger Rd in 2020. The County just completed the bat assessment associated with the biological clearance.
 4. In 2008, Ogle County, Lee County and the City of Rochelle received federal funding to aid in the preliminary engineering for the Southwest Rochelle Truck Loop. During preliminary engineering there was a FEMA flood map change that resulted in strict requirements for

construction along the proposed truck loop that increased the cost of construction considerably. Now, earlier this year the Union Pacific closed the Global III Intermodal Facility. It is no longer economically feasible to construct the planned truck route. We are therefore seeking a No Build Determination from the FHWA. If we do not receive the No Build Determination we may need to pay back the \$98,490 we received in federal funds. A letter requesting the No Build Determination has been sent to IDOT. The County Engineer will keep the Committee informed on the status of this request.

B. New Business

1. I.A.C.E. Legislative Committee – We received word from IDOT that they will not only fully fund the County Consolidated program that was previously cut by 75%, but it is also their intent to increase it by an additional 68%. This is also the case with the Needy Township program and High Growth Cities program. However, this is contingent on legislation in Springfield. We were told it would take place during the Veto Session, but legislation related to these programs has yet to be introduced. In addition, IDOT has informed IACE that the bond proceeds that are part of the Rebuild Illinois Capital Bill will be distributed over a three year period. It is anticipated that this will amount to approximately \$700,000 per year for Ogle County. A table was distributed showing the anticipated MFT funds for all local agencies in Ogle County. (Table attached).
2. I.A.C.E. Policy Committee – No update
3. Deb Bulthaus has given notice of her planned retirement in 2020 from her position as Office Manager. The County Engineer presented his plan to advertise for the position in November in the hopes of hiring someone to begin in January 2020. Ideally the new hire would work alongside Ms. Bulthaus on at least a part time basis for at least one month to learn the position. Committee was in favor of the overlap as long as it fit within budget constraints.
4. At the intersection of German Church Rd and Illinois Route 64 there is a luminaire on the south side of the intersection. This light is not currently working properly. The County Engineer is in discussions with ComEd to either replace the light with a new LED luminaire on a longer arm or simply remove the light altogether. Committee felt the light was worthwhile and was in favor of replacing it with a new LED.
5. There are at least four beaver dams along the Eagle Creek near the intersection of Brookville Rd and Eagle Point Rd. As a result of these dams, the water in the creek is backing up badly in the roadside ditches and surrounding fields. The Highway Department will be clearing out

these dams to restore flow and drain our ditches and culverts.

6. Next Meeting – **Tuesday, December 10, 2019, @ 8:00 AM,**
Ogle County Courthouse, Room 100

Lettings: County Aggregate Quote Request
Friday December 6, 2019

VI. Public Comment

- Rick Fritz expressed concern over access from IL Route 72 into the proposed Love's Truck Stop near Interstate 39. He said he saw preliminary drawings that included turn lanes and stated that he would be more in favor of multiple through lanes than turn lanes. He asked who makes the determination on the entrance configuration. The County Engineer told Mr. Fritz that IDOT will be reviewing the access request from Love's representatives for the truck stop and would use engineering principles to determine the needed lanes.

VII. Meeting adjourned at 9:04 A.M. by Chairman Hopkins.
Minutes submitted by Jeremy A. Ciesiel, PE



Ogle County Highway Department
Road & Bridge Committee
Project Status

November 2019
Project Status

1. 2019 Structure Repairs – Various Roads (Contractor: Civil Constructors)
 - a. Repairs near complete. Some landscaping work remaining.
 - b. Work completed: \$171,522. Remaining work: \$10,000
2. Brush Rd / Bluff Rd Bridge Replacement (Contractor: Martin & Company Excavating)
 - a. Culvert project complete. Road open. Working on punchlist items..
 - b. Work completed: \$422,272. Remaining work: \$0
3. Montague Rd Gutter Relocations (Contractor: N-TRAK Group, LLC)
 - a. Project complete.
 - b. Work completed: \$193,265. Remaining work: \$0
4. Freeport Rd Overlay (Contractor: Martin & Company Excavating)
 - a. Project complete.
 - b. Work completed: ~\$618,000. Remaining work: \$0
5. Flagg Rd Microsurfacing (Contractor: A.C. Paving & Striping Co)
 - a. Project complete.
 - b. Work completed: \$179,725. Remaining work: \$0
6. County Seal Coat (Contractor: Civil Constructors, Inc.)
 - a. County seal coat is complete.
 - b. Work completed: \$417,879. Remaining work: ~\$0.
7. Township/Village Seal Coat (Contractors: Civil, Steffens 3D, Porter Bros & AC Paving)
 - a. Work is complete.
 - b. Work completed: ~\$1,000,000. Remaining work: \$0.
8. County Crack Sealing (Contractor: Complete Asphalt Service Company)
 - a. Project complete.
 - b. Work completed: \$110,971. Remaining work: \$0
9. Flagg Twp Paving (Section 19-06138-00-RS) (Contractor: Rock Roads Companies)
 - a. Work is complete.
 - b. Work completed: \$287,248. Remaining work: \$0.
10. Rockvale Twp Paving (Section 19-21130-00-RS) (Contractor: Martin & Co)
 - a. Project complete.
 - b. Work completed: \$163,167. Remaining work: \$0.
11. Rockvale Twp Paving (Section 19-21000-00-GM) (Contractor: Martin & Co)
 - a. Project complete.
 - b. Work completed: \$158,819. Remaining work: \$0.
12. Oregon-Nashua Twp & Rockvale Twp & City of Oregon Paving of Daysville Rd (Contractor: Martin & Co)
 - a. Project complete.
 - b. Work completed: \$173,531. Remaining work: \$0
13. County Striping (Contractor: Countryman, Inc.)
 - a. Project complete.
 - b. Work completed: \$49,899. Remaining work: \$0

Road & Bridge Committee – Project Status Report
November 2019

14. Bridge Deck Sealing (Contractor: M&M Concrete, Inc.)
 - a. Project complete.
 - b. Work completed: \$19,510. Remaining work: \$0.
15. Big Mound Rd Bridge Repair (Contractor: Martin & Company Excavating)
 - a. Contracts executed. Beam ordered. Work to take place this month.
 - b. Work completed: \$0. Remaining work: \$37,430
16. Freeport Rd Pipe Culverts & Grading (Day Labor) – 3 culverts replaced. 2 culverts lined.
17. Kilbuck Rd (Day Labor)
 - a. County replaced cross-road culvert at IL Route 72.
 - b. County to replace culverts and reshape ditch when weather permits.
18. County Patching (Day Labor)
19. City of Oregon (6th Street Resurfacing)
 - a. Project nearly complete. Some manhole work remaining.
 - b. Work completed: ~\$39,000. Remaining work: ~\$1,000
20. City of Oregon 5th St & Jefferson St Resurfacing, Sidewalk and Curb & Gutter
 - a. Willett, Hofmann & Associates confirmed that design conformed to agreement.
21. 2019/2020 Bridge Inspections
 - a. Inspections under way. Should be completed in November 2019.

**REBUILD ILLINOIS CAPITAL PROGRAM
ANTICIPATED MFT DISBURSEMENTS**

County	Name	Entity	Existing CY2018 MFT	Existing Discretionary CY2018	Total Existing MFT CY2018	"Rebuild Illinois" Capital Bill*				
						Total Bond Proceeds PA 101-0029	Distributed over a 3-Year Period Per Year Payment	Annual MFT Disbursements (Includes Discretionary Programs)		
								Estimated	Increase	% Increase
Ogle	Ogle	County	\$820,723.01	\$184,357.00	\$1,005,080.01	\$2,111,414	\$703,804.67	\$1,686,324.38	\$681,244.37	68%
Ogle	Adeline	Municipality	\$2,178.83	\$0.00	\$2,178.83	\$5,605	\$1,868.33	\$3,656.00	\$1,477.17	68%
Ogle	Byron	Municipality	\$96,201.97	\$0.00	\$96,201.97	\$247,492	\$82,497.33	\$161,408.00	\$65,206.03	68%
Ogle	Creston	Municipality	\$16,969.26	\$0.00	\$16,969.26	\$43,656	\$14,552.00	\$28,471.00	\$11,501.74	68%
Ogle	Davis Junction	Municipality	\$60,827.94	\$0.00	\$60,827.94	\$156,488	\$52,162.67	\$102,057.00	\$41,229.06	68%
Ogle	Forreston	Municipality	\$37,065.84	\$0.00	\$37,065.84	\$95,357	\$31,785.67	\$62,189.00	\$25,123.16	68%
Ogle	Hillcrest	Municipality	\$33,989.83	\$0.00	\$33,989.83	\$87,443	\$29,147.67	\$57,028.00	\$23,038.17	68%
Ogle	Leaf River	Municipality	\$11,355.56	\$0.00	\$11,355.56	\$29,214	\$9,738.00	\$19,052.00	\$7,696.44	68%
Ogle	Monroe Center	Municipality	\$12,073.30	\$0.00	\$12,073.30	\$31,060	\$10,353.33	\$20,257.00	\$8,183.70	68%
Ogle	Mt Morris	Municipality	\$76,848.79	\$0.00	\$76,848.79	\$197,703	\$65,901.00	\$128,937.00	\$52,088.21	68%
Ogle	Oregon	Municipality	\$95,381.69	\$0.00	\$95,381.69	\$245,381	\$81,793.67	\$160,032.00	\$64,650.31	68%
Ogle	Polo	Municipality	\$60,366.54	\$0.00	\$60,366.54	\$155,301	\$51,767.00	\$101,283.00	\$40,916.46	68%
Ogle	Rochelle	Municipality	\$245,413.69	\$0.00	\$245,413.69	\$631,358	\$210,452.67	\$411,755.00	\$166,341.31	68%
Ogle	Stillman Valley	Municipality	\$28,709.37	\$0.00	\$28,709.37	\$73,858	\$24,619.33	\$48,169.00	\$19,459.63	68%
Ogle	Brookville	Road District	\$36,388.36	\$8,544.00	\$44,932.36	\$93,614	\$31,204.67	\$75,387.03	\$30,454.67	68%
Ogle	Buffalo	Road District	\$59,705.19	\$0.00	\$59,705.19	\$153,599	\$51,199.67	\$100,173.00	\$40,467.81	68%
Ogle	Byron	Road District	\$63,395.06	\$0.00	\$63,395.06	\$163,092	\$54,364.00	\$106,364.00	\$42,968.94	68%
Ogle	Dement	Road District	\$49,852.45	\$0.00	\$49,852.45	\$128,252	\$42,750.67	\$83,643.00	\$33,790.55	68%
Ogle	Eagle Point	Road District	\$36,192.11	\$7,600.00	\$43,792.11	\$93,109	\$31,036.33	\$73,474.25	\$29,682.14	68%
Ogle	Flagg	Road District	\$62,243.60	\$0.00	\$62,243.60	\$160,130	\$53,376.67	\$104,432.00	\$42,188.40	68%
Ogle	Forreston	Road District	\$68,040.09	\$0.00	\$68,040.09	\$175,042	\$58,347.33	\$114,158.00	\$46,117.91	68%
Ogle	Grand Detour	Road District	\$18,475.51	\$0.00	\$18,475.51	\$47,531	\$15,843.67	\$30,998.00	\$12,522.49	68%
Ogle	LaFayette	Road District	\$26,679.56	\$0.00	\$26,679.56	\$68,637	\$22,879.00	\$44,763.00	\$18,083.44	68%
Ogle	Leaf River	Road District	\$56,564.89	\$5,738.00	\$62,302.89	\$145,520	\$48,506.67	\$104,532.26	\$42,229.37	68%
Ogle	Lincoln	Road District	\$63,578.26	\$11,217.00	\$74,795.26	\$163,563	\$54,521.00	\$125,491.95	\$50,696.69	68%
Ogle	Lynnville	Road District	\$57,349.96	\$8,600.00	\$65,949.96	\$147,540	\$49,180.00	\$110,651.12	\$44,701.16	68%
Ogle	Marion	Road District	\$73,849.68	\$0.00	\$73,849.68	\$189,988	\$63,329.33	\$123,905.00	\$50,055.32	68%
Ogle	Maryland	Road District	\$51,200.19	\$0.00	\$51,200.19	\$131,719	\$43,906.33	\$85,904.00	\$34,703.81	68%
Ogle	Monroe	Road District	\$63,120.27	\$0.00	\$63,120.27	\$162,385	\$54,128.33	\$105,903.00	\$42,782.73	68%
Ogle	Mt Morris	Road District	\$49,499.17	\$0.00	\$49,499.17	\$127,343	\$42,447.67	\$83,050.00	\$33,550.83	68%
Ogle	Oregon-Nashua	Road District	\$49,891.72	\$0.00	\$49,891.72	\$128,353	\$42,784.33	\$83,708.00	\$33,816.28	68%
Ogle	Pine Creek	Road District	\$61,667.89	\$3,513.00	\$65,180.89	\$158,648	\$52,882.67	\$109,360.09	\$44,179.20	68%
Ogle	Pine Rock	Road District	\$56,891.98	\$0.00	\$56,891.98	\$146,362	\$48,787.33	\$95,453.00	\$38,561.02	68%
Ogle	Rockvale	Road District	\$57,127.51	\$0.00	\$57,127.51	\$146,968	\$48,989.33	\$95,849.00	\$38,721.49	68%
Ogle	Scott	Road District	\$48,740.26	\$0.00	\$48,740.26	\$125,390	\$41,796.67	\$81,776.00	\$33,035.74	68%
Ogle	Taylor	Road District	\$19,587.69	\$0.00	\$19,587.69	\$50,392	\$16,797.33	\$32,864.00	\$13,276.31	68%
Ogle	White Rock	Road District	\$52,168.44	\$5,739.00	\$57,907.44	\$134,210	\$44,736.67	\$97,156.87	\$39,249.43	68%
Ogle	Woosung	Road District	\$30,618.05	\$4,711.00	\$35,329.05	\$78,769	\$26,256.33	\$59,275.12	\$23,946.07	68%