

PEE DEE REGIONAL COUNCIL OF GOVERNMENTS

PROJECT STATUS REPORT

March 24, 2022

Chesterfield County Projects

- Intersection Improvement SC 145 at S-13-77 (Center Point Rd/Oakland Church Rd)
 - Description: Improve vertical sight distance on SC 145 and improve sight distance on S-13-77.
 - Status: Preliminary engineering (PE) is scheduled to begin in Federal Fiscal Year 2023 (October 2022).
- Intersection Improvement S-13-20 (Society Hill Rd) and Bob Byrd Ln & H Cooper Black Recreational Rd
 - Description: Improve vertical sight distance on Society Hill, install left turn lanes, and realign side roads.
 - Status: Preliminary engineering (PE) is scheduled to begin in Federal Fiscal Year 2023 (October 2022).

Dillon County Projects

- Intersection Improvement SC 9/57 and S-76 ([P030667](#))
 - Description: Addition of turn lanes in each direction for proper use of signal.
 - Status: Project is currently on hold due to high cost of utility conflicts and is awaiting action from Pee Dee COG to move forward with additional funding or to remove funding for project.
- Intersection Improvement SC 41 and S-17-30 (Road 30)
 - Description: Realignment of Road 30 into SC 41.
 - Status: Preliminary engineering (PE) is scheduled to begin in Federal Fiscal Year 2023 (October 2022).
- Intersection Improvement SC 9 and S-17-30 (Pleasant Hill Rd)
 - Description: Realignment of Pleasant Hill Rd into SC 9.
 - Status: Preliminary engineering (PE) is scheduled to begin in Federal Fiscal Year 2023 (October 2022).

Darlington County Projects

- Intersection Improvement US 52/401 (North Governor Williams Highway) & US 15 (Hartsville Highway) south of Society Hill ([P028483](#))
 - Description: Realign US 52/401 (North Governor Williams Highway) with US 15 (Hartsville Highway).
 - Status: Project was let in September 2021 to Palmetto Corp for a low bid of \$1,973,548.10. Construction is underway and is anticipated to be complete in late 2022.

- Intersection Improvement S-16-179 (McIver Rd) and S-16-252 (Old Florence Rd) [P040990](#)
 - Description: Realignment of Old Florence Rd into McIver Rd.
 - Status: Preliminary engineering (PE) is underway and construction is anticipated for late 2024.

- Intersection Improvement S-16-102 (14th Street) and S-16-155 (Washington St.)
 - Description: Turn lanes on 14th St. and Washington St.
 - Status: Preliminary engineering (PE) is scheduled to begin in Federal Fiscal Year 2023 (October 2022).

Florence County Projects

- Intersection Improvement S-21-13 (E National Cemetery Rd) and S-21-24 (Paper Mill Rd) [P040901](#)
 - Description: Realign E National Cemetery Road with Paper Mill Road to make new through movement and correct sight distance at intersection.
 - Status: Preliminary engineering (PE) is underway and construction is anticipated for late 2024.

- Intersection Improvement SC 403 (N Bethel Rd), SC 341 (Olanta Hwy), and S-24-56 (Camp Branch Rd)
 - Description: Various operational improvements at intersection.
 - Status: Preliminary engineering (PE) is scheduled to begin in Federal Fiscal Year 2023 (October 2022).

Marion County Projects

- Intersection Improvement US 378 & SC 41 ([P028427](#))
 - Description: Realignment of SC 41 into US 378.
 - Status: Project was let in September 2020 to Palmetto Corp for a low bid of \$2,399,279.65. Construction is underway and is anticipated to be complete in Spring of 2022.
- Intersection Improvement S-41 (Senator Gasque Road), SC 41A, S-51(Metal Road), & S-626 (Vera Court) ([P028428](#))
 - Description: Installation of roundabout.
 - Status: Project was let in August 2020 to Palmetto Corp for a low bid of \$1,589,569.80. Construction is substantially complete.
- Intersection Improvement SC 41A (Jones Ave), S-34-42 (Jones Ave Ext), S-34-238 (Walnut St.), S-34-846 (Railroad Ave) [P040994](#)
 - Description: Various operational improvement at intersection.
 - Status: Preliminary engineering (PE) is underway and construction is anticipated for late 2024.
- Intersection Improvement S-34-560 (Foxboro Rd) and S-34-477 (Shannon Rd) [P041000](#)
 - Description: Various operational improvement at intersection.
 - Status: Preliminary engineering (PE) is underway and construction is anticipated for late 2024.

Marlboro County Projects

- Intersection Improvement US 15/401, SC 385 (W Main St.), S-35-56 (Brushy Bay Rd), S-35-376 (Dogwood Ave), and S-35-375 (Sunset Dr.) [P041002](#)
 - Description: Realign W Main St into Hwy 15 Bypass.
 - Status: Preliminary engineering (PE) is underway and construction is anticipated for late 2024.
- Intersection Improvement SC 385 and S-35-17 (Academy Rd) [P041008](#)
 - Description: Realign Academy Rd into SC 385.
 - Status: Preliminary engineering (PE) is underway and construction is anticipated for late 2024.

Feasibility Reports

- SC 9 Chesterfield Feasibility Report – Completed in 2020.
- SC 9 from Lancaster County line to Horry County line (Corridor Improvements) Feasibility Reports - Multi County - Awaiting approval from SCDOT Commission of \$500,000 (PL) planning funds to include in STIP. Due to size will be broken into multiple study phases.
- SC 38 from NC state line to Bennettsville (Corridor Improvements) Feasibility Reports – Marlboro County – Awaiting approval from SCDOT Commission of \$200,000 (PL) planning funds to include in STIP.