

Allegan Downtown Streetscape Update

Earlier this week, Milbocker & Sons started work on the reconstruction of the Downtown Allegan Improvement Project, which includes Hubbard St, Brady St, Locust St, and Trowbridge St. The project started with traffic control signage and barricades being placed on Brady St and the east end of Hubbard St, to allow for the removal of pavement in the roadway.



Pavement Removals Underway



Milling Operations Underway

Milling the pavement allows for the asphalt material to be easily separated from the bricks below, and be recycled for use in future asphalt paving projects.

After the roadway surface is milled, excavators are put to use removing the underlying bricks and concrete pavement that existed underneath the asphalt.



As asphalt is milled from the surface, Milbocker removes the underlying concrete and brick



Removed material will go on to be recycled in various applications

Removals continued throughout the week and with each truck more material was hauled off-site. Installation of sanitary sewer is planned to begin on Monday 3/27 at the intersection of State and Brady.