

Allegan Downtown Streetscape Update

This week, Milbocker & Sons completed the pavement removal work on Phase 1 of the Downtown Allegan Improvement Project. After completion of these removals, Milbocker began installing the new sanitary sewer on Brady St.



Sanitary Sewer Installation Underway



Placing new manhole on existing sewer to connect to the new sewer

As the utility pit gets deeper, existing utilities are supported to maintain service. Once final depth was reached, the contractor began placement of a new sanitary manhole in the intersection of Brady St. and State St.

After a couple days, the manhole installation is complete and earthwork crews begin to backfill and grade the surrounding area as the pipe crew continues to make progress up Brady St. Crews will need to work in the intersection again once new water main and storm sewer work begins. They typically start with the deepest utility first to avoid conflicts with other shallower ones.



Once the manhole cover is placed, the surrounding pit is backfilled and graded.



Sanitary pipe installation on Brady St.

As each length of pipe is laid, earthwork crews continue to fill in the trench behind them. In the upcoming week, sanitary sewer installation will continue on Brady St. and once that is complete, more sanitary sewer installation is set to begin on Hubbard St. between Water St. and Locust St. as well.