



Record ID: PR0000873

SWIMMING POOL/SPA Inspection Report

Facility Name MEADOW WOOD		Total Violations	11	Date: 05/11/2018	Total Time: 45
Facility Address 1210 E 22ND ST		Total Significant Violations	5	Start: 11:00 am	Finish: 11:45 am
City/State MARYSVILLE, CA	Zip Code 95901	Phone (510) 918-5128	Operator Name JOSIE PEREZ		Operator Phone (530) 743-7653
Program: 0860 - PUBLIC SWIMMING POOL-SPA PERMIT		Service: ROUTINE INSPECTION		Result: FAILED TO MEET STANDARDS	

Fill in the designated compliance status (IN, OUT, N/O, N/A) for each numbered item Fill in the appropriate box for COS and/or R

In = In compliance **OUT** = Not In compliance **N/O** = Not observed **N/A** = Not applicable **COS** = Corrected on-site during inspection **R** = Repeat violation

SWIMMING POOL & SPA

1	Disinfectant Residual (ppm)	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ
2	pH	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ
3	Cyanuric Acid (ppm)	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT		<input type="checkbox"/> MAJ

RECORD KEEPING

4	Inadequate Record Keeping	<input type="checkbox"/> NVO	<input checked="" type="checkbox"/> OUT	<input type="checkbox"/> N/O	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ
5	DPD Test Kit	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input type="checkbox"/> N/O	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ

CLARITY

6	Poor Clarity	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ
---	--------------	---	------------------------------	------------------------------	------------------------------

ALGAE

7	Algae Growth	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT		<input type="checkbox"/> MAJ
---	--------------	---	------------------------------	--	------------------------------

RECIRCULATION EQUIPMENT

8	Pressure Gauges	<input type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input checked="" type="checkbox"/> N/O	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ
9	Chlorinator	<input type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input checked="" type="checkbox"/> N/O	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ
10	Flowmeter	<input type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input checked="" type="checkbox"/> N/O	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ
11	Filter	<input type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input checked="" type="checkbox"/> N/O	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ
12	Water Leakage	<input type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input checked="" type="checkbox"/> N/O	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ
13	Cleanliness of Area	<input type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input checked="" type="checkbox"/> N/O	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ
14	AB1020 Compliant	<input type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input checked="" type="checkbox"/> N/O	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ

SKIMMERS

15	Retarded Flow	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input type="checkbox"/> N/A	<input type="checkbox"/> R	<input type="checkbox"/> COS	<input type="checkbox"/> M
16	Weir	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input type="checkbox"/> N/A	<input type="checkbox"/> R	<input type="checkbox"/> COS	<input type="checkbox"/> M
17	Basket	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input type="checkbox"/> N/A	<input type="checkbox"/> R	<input type="checkbox"/> COS	<input type="checkbox"/> M
18	Skimmer Cover	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input type="checkbox"/> N/A	<input type="checkbox"/> R	<input type="checkbox"/> COS	<input type="checkbox"/> M

RESCUE & SAFETY EQUIPMENT

19	Rescue Pole with Crook	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT		<input type="checkbox"/> COS	<input type="checkbox"/> MAJ	
20	Life Ring with Rope	<input type="checkbox"/> NVO	<input checked="" type="checkbox"/> OUT		<input type="checkbox"/> COS	<input checked="" type="checkbox"/> MAJ	
21	Artificial Respiration Procedure Sign	<input type="checkbox"/> NVO	<input checked="" type="checkbox"/> OUT		<input type="checkbox"/> COS	<input checked="" type="checkbox"/> MAJ	
22	Warning-No Lifeguard on Duty Sign	<input type="checkbox"/> NVO	<input checked="" type="checkbox"/> OUT		<input type="checkbox"/> COS	<input checked="" type="checkbox"/> MAJ	
23	Emergency Phone Number Sign	<input type="checkbox"/> NVO	<input checked="" type="checkbox"/> OUT		<input type="checkbox"/> COS	<input type="checkbox"/> MAJ	
24	Keep Closed Sign on Gate	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT		<input type="checkbox"/> COS	<input type="checkbox"/> MAJ	
25	"No Diving" Sign	<input type="checkbox"/> NVO	<input checked="" type="checkbox"/> OUT	<input type="checkbox"/> N/A	<input type="checkbox"/> R	<input type="checkbox"/> COS	<input type="checkbox"/> M
26	No Use After Dark Sign	<input type="checkbox"/> NVO	<input checked="" type="checkbox"/> OUT	<input type="checkbox"/> N/A	<input type="checkbox"/> R	<input type="checkbox"/> COS	<input checked="" type="checkbox"/> M
27	First Aid Kit	<input type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input checked="" type="checkbox"/> N/O	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ	
28	Maximum Occupancy Sign	<input type="checkbox"/> NVO	<input checked="" type="checkbox"/> OUT		<input type="checkbox"/> COS	<input type="checkbox"/> MAJ	
29	Diarrhea Sign	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT		<input type="checkbox"/> COS	<input type="checkbox"/> MAJ	
30	Grab Rail and/or Stair Rail Loose	<input type="checkbox"/> NVO	<input checked="" type="checkbox"/> OUT	<input type="checkbox"/> N/O	<input type="checkbox"/> COS	<input checked="" type="checkbox"/> MAJ	

DECK

31	Cracks in decking	<input type="checkbox"/> NVO	<input checked="" type="checkbox"/> OUT		<input type="checkbox"/> MAJ
32	Obstructions on deck	<input checked="" type="checkbox"/> NVO	<input type="checkbox"/> OUT	<input type="checkbox"/> COS	<input type="checkbox"/> MAJ

Facility Name MEADOW WOOD		Date: 05/11/2018	Page 2 of 4
SWIMMING POOL & SPA			
33	Inadequate drainage of pool area	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT	<input type="checkbox"/> MAJ
BOTTOM DRAIN			
34	Cover Plate VGBA Compliant	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT	<input type="checkbox"/> MAJ
35	Drain Visible from Deck	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/A <input type="checkbox"/> R	<input type="checkbox"/> COS <input type="checkbox"/> M
POOL FINISH			
36	Cracks in pool shell	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/O	<input type="checkbox"/> MAJ
37	Rough areas in pool shell	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/O	<input type="checkbox"/> MAJ
DIVING BOARD			
38	Non-slip Surface	<input type="checkbox"/> NVO <input type="checkbox"/> OUT <input checked="" type="checkbox"/> N/A <input type="checkbox"/> R	<input type="checkbox"/> M
39	Condition	<input type="checkbox"/> NVO <input type="checkbox"/> OUT <input checked="" type="checkbox"/> N/A <input type="checkbox"/> R	<input type="checkbox"/> M
POOL LIGHT			
40	Non-functioning pool light	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/A <input type="checkbox"/> R <input type="checkbox"/> N/O	<input type="checkbox"/> M
41	Pool Light Separating from Wall	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/A <input type="checkbox"/> R <input type="checkbox"/> N/O	<input type="checkbox"/> M
TILE			
42	Cracked Tiles	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/O <input type="checkbox"/> COS	<input type="checkbox"/> MAJ
43	Dirty Tiles	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/O <input type="checkbox"/> COS	<input type="checkbox"/> MAJ
44	Depth Markers	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/A <input type="checkbox"/> R	<input type="checkbox"/> M
CLEANLINESS			
45	Pool Bottom Dirty	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/O <input type="checkbox"/> COS	<input type="checkbox"/> MAJ
46	Floating Debris in Pool	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT	<input type="checkbox"/> COS <input type="checkbox"/> MAJ
FENCING			
47	Adequacy of Fencing	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/O <input type="checkbox"/> COS	<input type="checkbox"/> MAJ
48	Gates Self-closing	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/O <input type="checkbox"/> COS	<input type="checkbox"/> MAJ
49	Gates are Self-latching	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/O <input type="checkbox"/> COS	<input type="checkbox"/> MAJ
50	One Means of Keyless Egress	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT	<input type="checkbox"/> MAJ
ANCILLARY FACILITY			
51	Adequacy of Bathrooms	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/A <input type="checkbox"/> R <input type="checkbox"/> N/O	<input type="checkbox"/> M
52	Poor Sanitation of Bathrooms	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/A <input type="checkbox"/> R <input type="checkbox"/> N/O	<input type="checkbox"/> M
53	Structural Defect in Bathrooms	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/A <input type="checkbox"/> R <input type="checkbox"/> N/O	<input type="checkbox"/> M
54	Hot Water Provided in Bathrooms	<input type="checkbox"/> NVO <input checked="" type="checkbox"/> OUT <input type="checkbox"/> N/A <input type="checkbox"/> R <input type="checkbox"/> N/O	<input type="checkbox"/> M
55	Poor Sanitation of Showers	<input checked="" type="checkbox"/> NVO <input type="checkbox"/> OUT <input type="checkbox"/> N/A <input type="checkbox"/> R <input type="checkbox"/> N/O	<input type="checkbox"/> M
SPA REQUIREMENTS			
56	Spa Temperature	<input type="checkbox"/> NVO <input type="checkbox"/> OUT <input checked="" type="checkbox"/> N/A <input type="checkbox"/> R	<input type="checkbox"/> M
57	Spa Pool Warning Signs	<input type="checkbox"/> NVO <input type="checkbox"/> OUT <input checked="" type="checkbox"/> N/A <input type="checkbox"/> R	<input type="checkbox"/> COS <input type="checkbox"/> M
58	Spa Thermometer	<input type="checkbox"/> NVO <input type="checkbox"/> OUT <input checked="" type="checkbox"/> N/A <input type="checkbox"/> R	<input type="checkbox"/> COS <input type="checkbox"/> M

VIOLATIONS, OBSERVATIONS AND CORRECTIVE ACTIONS

Item No	Remarks
1	Disinfectant Residual (ppm): 6.0 ppm
2	pH: 7.4
3	Cyanuric Acid (ppm): 35 ppm
4	Inadequate Record Keeping: One year of daily logs must be available for review.
20	<p>Life Ring with Rope: The facility was observed without/broken life ring and rope. The facility shall provide a life ring and rope the will span the maximum width of the pool. Correct within 24 hours.</p> <p>§ 65540. Safety and First Aid Equipment.</p> <p>(1) A 17-inch-minimum (exterior diameter) life ring with an attached throw rope of 3/16-inch minimum diameter. The throw rope shall be of sufficient length to span the maximum width of the public pool and shall be stored in such a way as to prevent kinking or fouling. When rescue without a life ring can be effected from the perimeter of a spa, the enforcing agent may exempt the spa from the requirements of this subdivision.</p>
21	<p>Artificial Respiration Procedure Sign: The pool facility was observed without/unreadable artificial respiration sign. The facility must provide a clearly readable artificial respiration sign. Correct within 24 hours.</p> <p>SECTION 3120B REQUIRED SIGNS.</p> <p>3120B.5 Artificial respiration and CPR sign. An illustrated diagram with text at least 1/4 inch (6 mm) high of artificial respiration and CPR procedures shall be posted.</p>
22	<p>Warning-No Lifeguard on Duty Sign: The pool facility was observed without/unreadable WARNING NO LIFEGUARD ON DUTY sign. The facility must provide a clearly readable WARNING NO LIFEGUARD ON DUTY sign. Correct within 24 hours.</p> <p>SECTION 3120B REQUIRED SIGNS</p> <p>3120B.4 No lifeguard sign. Where no lifeguard service is provided, a sign shall be posted stating, "NO LIFEGUARD ON DUTY." The sign also shall state in letters at least 1 inch (25 mm) high, "Children under the age of 14 shall not use pool without a parent or adult guardian in attendance." Exception: "No lifeguard sign" requirement does not apply to spray grounds that have no standing water.</p>
26	<p>No Use After Dark Sign: The pool facility was observed without/unreadable NO SWIMMING AFTER DARK sign when applicable. The facility must provide a clearly readable NO SWIMMING AFTER DARK sign when applicable. Correct within 24 hours.</p> <p>SECTION 3120B REQUIRED SIGNS</p> <p>3120B.9 No use after dark. Where pools were constructed for which lighting was not required, a sign shall be posted at each pool entrance on the outside of the gate(s) stating, "NO USE OF POOL ALLOWED AFTER DARK."</p>

Facility Name MEADOW WOOD		Date: 05/11/2018	Page 4 of 4
30	<p>Grab Rail and/or Stair Rail Loose: The pool facility has railings/stairs that are loose/broken/not in good repair. The facility shall repair/replace railings/stairs to provide safety in and out of the pool. Correct within 30 days.</p> <p>SECTION 3111B STEPS, RECESSED STEPS, LADDERS AND STAIRS</p> <p>3111B.1 Construction. A means of entry and exit to and from the pool shall consist of steps, recessed steps, ladders, stairs, ramps or a combination of these. Stairs or ramps shall be provided in the shallowest portion of a pool if the vertical distance from the bottom of the pool to the deck is over 1 foot (305 mm). In pools with more than one shallow end, stairs or ramps shall be provided at a minimum at one shallow end. A second means of entry and exit shall be provided in the deep portion of a pool having a depth greater than 4 1/2 feet (1372 mm). Where the width of the pool exceeds 30 feet (9144 mm), such means of entry and exit shall be provided at each side, not more than 100 feet (30,480 mm) apart.</p> <p>Note: For illustrated diagrams pertaining to this section see Figures 31B-6 and 31B-7.</p> <p>3111B.2 Ladders. Ladders shall be corrosion resistant and shall be equipped with slip resistant tread surfaces. Ladders shall be rigidly installed and shall provide a clearance of not less than 3 inches (76 mm) or more than 5 inches (127 mm) between any part of the ladder and the pool wall.</p> <p>3111B.3 Stairs. Each step of a stair shall have a tread in accordance with Figure 31B-7. Risers shall conform to Figure 31B-7. At least one hand rail shall be provided extending from the deck to not less than a point above the top of the lowest step installed in accordance with Figure 31B-7.</p> <p>3111B.4 Ladder and Recessed Step Dimensions. Ladder treads and recessed steps shall have a minimum tread of 5 inches (127 mm) and a width of 14 inches (356 mm) and shall be designed to be readily cleaned. Step risers shall be uniform and shall not exceed 12 inches (305 mm) in height. The first riser shall be measured from the deck.</p> <p>3111B.5 Handrails for Ladders and Recessed Steps. Handrails shall be provided at the top of both sides of each ladder and recessed steps and shall extend over the coping or edge of the deck.</p> <p>3111B.6 Handrails for Spas. Two handrails shall be provided extending from the deck to not less than a point above the top of the lowest step in accordance with Figure 31B-7. The steps shall be located where the deck is at least 4 feet (1219 mm) wide.</p> <p>3111B.7 Dimensional Tolerances. Finished step tread and riser construction tolerances shall be +1/2 inch (12.5 mm).</p>		
31	<p>Cracks in decking: Large piece of missing concrete needs to be filled-in.</p>		
54	<p>Hot Water Provided in Bathrooms: The facility was observed without hot water in the bathroom(s). The facility shall maintain hot water in the pool facility bathroom(s). Correct within 30 days.</p> <p>ANCILLARY FACILITIES</p> <p>SECTION 3116B DRESSING, SHOWER AND TOILET FACILITIES</p> <p>3116B.4 Water supply.</p> <p>3116.B.4.1 Showers and lavatories shall be provided with hot and cold water faucets.</p> <p>3116B.4.2 Tempered water shall be permitted in lieu of individual hot and cold water faucets.</p> <p>3116B.4.3 A means to limit the hot water to 110°F (61°C) maximum shall be provided to prevent scalding. This temperature limit control shall not be adjustable by the bather.</p>		
<p>Overall Inspection Comments: <i>Pool not approved for opening. Once violations have been corrected, contact YCEH for reinspection.</i></p>			
Received By		Title:	Date: 5/11/2018
Inspector JODI BIRD		Title: EH Technician	Date: 5/11/2018