

Board of Supervisors Drainage Minutes
Of
December 20, 2021

DD 30 Lat 10 WD 98

Present at Franklin County: Supervisors Mike Nolte, Gary McVicker, Chris Vanness, Drainage Engineer Lee Gallentine, Auditor Katy Flint, Drainage Clerk Colette Bruns

Drainage Engineer Lee Gallentine gave an update on DD 30 Lateral 10 stating that work is continuing to progress well. All the new tile inside IDOT right of way has been installed. The boring subcontractor is gone and the open cut contractor is working his way upstream. While waiting for completion of the boring under the off ramp, the open cut contractor did hop ahead and installed some of the 24" RCP. Its route varied from that shown on the original district map and the records of blowouts. As such, the bid quantity of 24" RCP will end about 120' south of the north property line of the lake property instead of going all the way to the property line per project plans. The existing clay lateral 10 tile at 120' south is cracked on the top, bottom and each side and the top is slightly flat, but not caving down yet. There are also a small amount of roots in the tile. There are no guarantees it will be in any different condition at the property line.

- Do you want the contractor to order and install an additional 120' of new tile to take the replacement all the way up to the property line? This would add approximately \$7,320 to the contract.
- Due to the route not being as shown on the original district map, there are now 25+/- larger cottonwood trees (15"-24") within the 30' to 40' of the replacement tile (some a dead and some are not). Per the project specifications, the contractor is to remove any trees within 50' of the replacement tile for one lump sum. The contractor has indicated that he will be requesting additional fee for this as these were more trees of larger size than originally anticipated, \$2850. Do you want all the trees within 50' of the replacement tile removed for the additional fee of \$2850?

The Board discussed the issues and decided to go ahead and order and install an additional 120' of new tile to take the replacement all the way up to the property line and to pay the additional fee of \$7320. Also, pay the additional fee of \$2850 for the removal of trees within 50' of the replacement tile. Gallentine will adjust the change order to show the additional charges and will send to the Board of Trustees.



Michael Nolte, Chairman

ATTEST: 

Colette Bruns, Drainage Clerk